

SOLID SEALERS

YOU SHOULD BE IN BETTER HANDS Water Proofing & Heat Proofing Consultants & Engineers

0323-3345552

info@solidsealers.com

www.solidsealers.com

Solidsealers

Dated:11-09-2023

16:32 12%

5 2-32 n

solid.sealers



M/S: SINACO ENGINEERING PVT LTD

Attn: Mr.Shoaib sb

Subject: Roof top Water Proofing & Civil work System.

METHOD:

- 1. Cleaning of the surface with Iron/Coconur Brush. 35" (GST) x cas h = 35/5.5 + 29.5 2. Prepare Surface with Two Coats of Chemseal 105N. — 3. 1^{st} coat of Bitulux Polymer Modified Emulsion @10kg/100sft. Laying Polyester Sheet over 1st coat. 5. 2nd coat of Bitulux Polymer Modified Emulsion @15kg/100sft
- Sand blinding over 2nd coat.
- 7. Lay 1st layer of polythene sheet 500swg. 8. Lay one layer of 2" thick Jumbolon Board. 3-5
- 9. Lay 2nd layer of polythene sheet 500swg.
- 10. Lay 4" thick average sweet earth for making slope.
- 11. Lay 1" thick 12"x 12" cc concrete tile laid with 3/4" thick (1:6) C:S mortar.
- 12. Grouting with (1:3) C:S mortar.

Rate of the above Job will be Rs:167/Sft. (Without Tax)

Mode 6 Pol Co. (a62) GE

Budget Details: 10,728sft @ Rs:167/Sft = Rs: 1,791,576/-Terms & Conditions: 21 161

- 70% mobilization Advance with confirm W.O.
- 25% through Running Bills.
- 05% After Completion 100% job.
- All Cement, Sand, Mud, Jumbolon, Polythene, Tiles shall be Provided by Sinaco Free of Cost.
- Labour, Supervisor Residence will be Provided by Sinaco Free of cost.
- Electricty, Water & Lift shall be Provided by Sinaco Free of cost.
- Any Additional Civil work Pads etc shill be charged separately.
- Payment mode Cash.
- in case of cross cheque payments 5.5% WHT & 18% GST will be added in above rates.
- NTN#4173980-9 STRN#35202-0810592-3

Thanking You,

Usama Khalil 0323-3345552, For Solid Sealers

> Water Proofing System, Construction Chemical Coatings, Light weight Foam Concrete, Tile & Mud Insulation, PU Coating, PU Foam Spray, Torch Applied & self Adhesive membrane